

FICTIONAL EXAMPLE - NOT REAL CUSTOMER WORK

WORK RECORD

EXTRA WORK

ES-0028

Revision 1 · 24 October 2026

Relocate six socket outlets

PROJECT / SITE Riverside renovation (fictional)	REQUESTED BY Alex Morgan · Site manager
CUSTOMER / CONTRACTOR Example Construction (fictional)	INSTRUCTION / CHANGE REFERENCE SITE-014
EXTRA FOR JOB ES-0027	WORK DATE 24 October 2026 (Europe/London)

01 | Work recorded

Relocated six socket outlets following the revised kitchen layout. Installed 25 metres of cable and made good the affected wall areas. All information is fictional.

02 | Electrical details


Change type	Move existing points
Room / point / circuit reference	Kitchen, ground floor, ring circuit 3
Separate certificate reference / pending	Minor works certificate to follow (separate document)
Points affected	6

03 | Resources recorded

DESCRIPTION	BASIS	QUANTITY
Electrician	2 people × 3 hours	6 person-hours
Twin and earth cable 2.5 mm²	Material	25 metres
Vehicle travel	Travel	18 miles

04 | Photographs

Imported images. Import time is not verified capture time.



Before · existing position (synthetic)



After · relocated outlets (synthetic)

05 | Acknowledgement

COMMENTS / RESERVATIONS

No reservations recorded.

Alex Morgan (fictional)

Site manager

Recorded 25 October 2026, 14:32 (Europe/London, UTC+00:00)

Recorded with signature

I confirm the work and quantities recorded here, subject to my comments. This acknowledgement does not itself approve rates, contractual entitlement or payment.